

December 10

PROJECT FACTS



Project Start : April 12 2010
Project duration: 42 Month
Total Sections: 9
Section 1-2-3: Complete in 2011



Project Description

BEGP has made very significant progress on the construction of the 102.8km Route 7 motorway from Morinë to North Pristina Junction. BEGP has finished launching at Bridge 5 8 months from the 12 April when the Kosovo Government signed the contract with Bechtel Enka GP.

- Project Progress:** There are over 700 pieces of equipment on the site, and over 4,000,000 cubic meters of excavation has been completed since the start of the project. Major works are ongoing between km 1+000 and 34+000, including major earthworks and construction of Bridge No.01, No.02, No.03, No.05, No.06, No.07, No.8, No.9 and No.10. The structural concrete work is progressing and the underpasses on the M25 at location 8+600 and 12+500 have been completed.



The Project currently employs more than 1500 people, over 60% are Kosovars. More than 200 pre-cast beams for the bridges have been cast, and these are being stored along the alignment, prior to launching.

Project Safety: BEGP adopts a Zero-Accident philosophy, and continues to implement an Environmental, Safety and Health program that ensures all individuals that enter and/or work on the project comply with BEGP standards.

All employees and subcontractors, continue to attend safety induction and training programs scheduled to support the construction activities.

BEGP continues to perform work to meet high standards of safety and quality.

Description	Quantity
Number of Bridges	23 ea
Length of Bridges	3,300 m
Number of Overpasses	17 ea
Number of Underpasses	20 ea
Excavation	19,600,000 m3
Structural Concrete	400,000 m3
Sub-base & CTB	1,340,000 m3
Asphalt	1,050,000 tons

